

TECHNICAL SERVICE JOB CARD

JOB CARD NO: **46760**

CUSTOMER & SERVICE DETAILS					
Client Name:	AT Bank.		Service Date:	9/05/2023	
Personnel Name:	Lenny		Start Time:	12:00P	End Time: 12:30P
Site Name:	Kumali		Town:	NRB	

EQUIPMENT DETAILS			
NO.	EQUIPMENT MODEL	SERIAL NO.	FAULT DESCRIPTION/STATUS
1.	APC 20KVA	1502100040 G2	No battery - AP.
2.			
3.			

EQUIPMENT ENVIRONMENT	
Cleanliness	Clean
Ac & Ventilation	OK.
Recommendation	NRB

ACTIONS/ ACTIVITIES CARRIED OUT/ ISSUES NOTED
- Diagnosis revealed faulty batteries have low voltage of less than 5VDC each.

BATTERY READINGS										
No. of Strings:	2		Battery Qty:	64		Rating:	12 V 5 Ah		Total Voltage:	V
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	
11.	12.	13.	14.	15.	16.	17.	18.	19.	20.	
21.	22.	23.	24.	25.	26.	27.	28.	29.	30.	
31.	32.	33.	34.	35.	36.	37.	38.	39.	40.	

RECOMMENDATIONS/ CONCLUSIONS
- To replace the battery 64pcs total.
- MSP noticed the battery charger over switch was not replaced as earlier quoted recommended.

SITE & CUSTOMER APPROVAL			
Site Contact Person:		Signature:	Date:
Client Contact Person:	Sally	Signature: @emmya	Date & Stamp: 9/05/23.

GUARANTY TRUST BANK (KENYA) LTD
P.O. BOX 20013
NAIROBI

TECHNICAL SERVICE JOB CARD

JOB CARD NO: **40759**

CUSTOMER & SERVICE DETAILS

Client Name:	TOTAL	Service Date:	5th May 2023.
Personnel Name:	LEWIS	Start Time:	End Time:
Site Name:	NAKURU.	Town:	NAKURU.

EQUIPMENT DETAILS

NO.	EQUIPMENT MODEL	SERIAL NO.	FAULT DESCRIPTION/STATUS
1.	AP5 SRT SKVA	AS2D13170209	UPS Service.
2.			
3.			

EQUIPMENT ENVIRONMENT

Cleanliness	Clean.
Ac & Ventilation	NO AC, Ventilation OK.
Recommendation	None.

ACTIONS/ ACTIVITIES CARRIED OUT/ ISSUES NOTED

- Found found running OK.
- Service carried out successfully
- Battery test passed.
- No fault noted.
- UPS tests and diagnostics carried out, status, passed.

BATTERY READINGS

No. of Strings:	1	Battery Qty:	16	Rating:	12	V	5	Ah	Total Voltage:	V
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	
11.	12.	13.	14.	15.	16.	17.	18.	19.	20.	
21.	22.	23.	24.	25.	26.	27.	28.	29.	30.	
31.	32.	33.	34.	35.	36.	37.	38.	39.	40.	

RECOMMENDATIONS/ CONCLUSIONS

- Left in normal operation. Load 700 VA, Autonomy 2 hrs 23 minutes.

SITE & CUSTOMER APPROVAL

Site Contact Person:		Signature:		Date:	5/5/2023
Client Contact Person:	D. OCHIENG	Signature:	[Signature]	Date & Stamp:	

